BRUHATH BANGALORE MAHANAGARAPALIKE

DASARAHALLI ZONE

BILL ABSTRACT

Sl. No	Description of work	Unit	Bill Qnty	Rate in Rs.	Amount in Rs.
1	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications	Sqm	701.09	2001.28	1403077.40
2	Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mmKSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, applying tack coat on the sides and base of excavation at 2.5kg/10sqm as per clause 500.3, filling back the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 including cost of materials, labour, HOM complete as per specifications.	Sqm	701.09	365.70	256388.61
				Total	1659465.01
				GST Charges 12%	199135.80
				Grand Total	1858601.81

Assistant Engineer
Ward No-14

Asst. Executive Engineer,
Bagalagunte Sub Division

Scanned by CamScanner

Name of Work: Filling of pot holes Main & Cross roads of Bagalagunte Ward No.14

Pre measurement recorded on:

Item No	Description	Unit	No	L	B	D	Qty in Cum
1	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. -do- 20mm Thick						
a	**Bhuvaneshwari Nagara**						
	11th A crs, Bhuvaneshwari Nagara	Sqm	4	2.00	2.80		22.40
			1	2.90	2.95		8.56
			1	2.60	2.90		7.54
	5th crs, Bhuvaneshwari Nagar		5	2.50	1.50		18.75
			1	2.20	1.20		2.64
			1	2.10	1.15		2.42
			1	2.30	1.20		2.76
	1st B Crs Bhuvaneshwari Nagara		7	2.90	1.25		25.38
			1	2.10	1.50		3.15
			1	2.15	1.50		3.23
			1	2.40	1.70		4.08
	2nd cross, Bhuvaneshwari		6	2.00	1.75		21.00
			1	2.95	1.65		4.87
			1	2.00	2.00		4.00
			1	2.80	2.90		8.12
			1	2.30	2.60		5.98
			1	2.45	2.95		7.23
	1st A Crs Bhuvaneshwari Nagara		5	2.85	2.80		39.90
			1	2.60	2.95		7.67
			1	2.30	2.60		5.98
			1	2.40	2.65		6.36
	1st cross Bhuvaneshwari Nagara		3	2.80	2.60		21.84
			1	2.20	2.55		5.61
			1	2.90	2.20		6.38

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ.

Scanned by CamScanner

...TS BANGALORE

Name of Work: Filling of pot holes Main & Cross roads of Bagalagunte Ward No.14

Pre measurement recorded on:

Item No	Description	Unit	No	L	B	D	Qty in Sqm
2	KSRRB 3000 Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mmKSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, applying tack coat on the sides and base of excavation at 2.5kg/10sqm as per clause 500.3, filling back the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 including cost of materials, labour, HOM complete as per specifications, MORTH Specification No. 3004.2						
a	Bhuvaneshwari Nagara						
	11th A crs, Bhuvaneshwari Nagara	Sqm	4	2.00	2.80		22.40
			1	2.90	2.95		8.56
			1	2.60	2.90		7.54
	5th crs, Bhuvaneshwari Nagar		5	2.50	1.50		18.75
			1	2.20	1.20		2.64
			1	2.10	1.15		2.42
			1	2.30	1.20		2.76
	1st B Crs Bhuvaneshwari Nagara		7	2.90	1.25		25.38
			1	2.10	1.50		3.15
			1	2.15	1.50		3.23
			1	2.40	1.70		4.08
	2nd cross, Bhuvaneshwari		6	2.00	1.75		21.00
			1	2.95	1.65		4.87
			1	2.00	2.00		4.00
			1	2.80	2.90		8.12
			1	2.30	2.60		5.98
			1	2.45	2.95		7.23
	1st A Crs Bhuvaneshwari Nagara		5	2.85	2.80		39.90
			1	2.60	2.95		7.67
			1	2.30	2.60		5.98
			1	2.40	2.65		6.36
	1st cross Bhuvaneshwari Nagara		3	2.80	2.60		21.84
			1	2.20	2.55		5.61
			1	2.90	2.20		6.38
	3rd cross, Bhuvaneshwari Nagara		4	2.55	2.10		21.42

EXECUTIVE ENGINEER
Bruhat Bangaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆ.ಬ.ಮ.ಪಾ.

Scanned by CamScanner

		1	2.85	1.90		5.42
		1	2.15	1.80		3.87
		1	2.10	2.50		5.25
		1	1.95	2.55		4.97
4Crs Bhuvaneshwari Nagara		1	1.80	2.50		4.50
		5	2.40	2.45		5.88
		1	2.75	2.50		34.38
		1	2.35	2.50		5.88
7th Crs, Bhuvaneshwari Nagara		1	2.50	2.80		7.00
		3	2.45	2.90		7.11
		1	2.95	2.70		23.90
		1	2.25	2.75		6.19
9th Crs, Bhuvaneshwari Nagara		1	2.15	2.85		6.13
		2	2.90	2.75		7.98
		1	2.30	2.85		13.11
		1	1.85	2.60		4.81
2 nd cross link road Bhuvaneshwari Nagara		1	1.90	2.80		5.32
		3	1.30	2.90		3.77
		1	2.45	2.75		20.21
		1	1.90	2.80		5.32
		1	1.50	2.60		3.90
		1	1.75	2.95		5.16
8th Cross Bhuvaneshwari Nagara		1	1.85	2.90		5.37
		2	2.10	2.95		12.39
		1	2.00	1.60		3.20
		1	2.20	1.65		3.63
		1	2.60	1.60		4.16
		1	2.90	1.55		4.50
		1	2.70	1.58		4.25
4 th cross link road		5	2.40	1.62		19.38
		1	2.30	1.70		3.91
		1	1.70	1.75		2.98
		1	1.80	1.65		2.97
		1	1.65	1.70		2.81
4th Crs, Buvaneshwari Nagara		4	2.00	1.90		15.20
		1	2.45	2.25		5.51
		1	2.80	2.10		5.88

EXECUTIVE ENGINEER
BWSSB Begaluru Kaveri Patike,
Dasarahalli Division, Bengaluru-57

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಜಿ.ಎಸ್.ಪಿ.ಪಿ.ಪಿ

Scanned by CamScanner

	1st A crossBhuvaneshwari Nagara		2	2.20	1.60		7.04
			1	1.90	1.65		3.14
			1	2.80	1.55		4.34
	3rd Cross Buvaneshwari Nagara		1	1.40	1.60		2.24
			1	1.10	1.55		1.71
			1	1.90	1.60		3.04
	10th Cross Buvaneshwari Nagara		6	2.70	1.70		27.54
			1	2.30	1.50		3.45
	Manjunatha Nagara Main road						
b	Manjunatha Nagara new extn 19th cross		1	1.90	2.80		5.32
			1	1.50	2.90		4.35
			1	1.75	2.85		4.99
			1	1.85	2.90		5.37
	Manjunatha Nagara 8th 9th cross link road		2	2.10	2.95		12.39
			1	2.00	1.60		3.20
			1	2.20	1.65		3.63
	1st Crs Manjunatha Nagar		5	2.60	1.60		20.80
			1	2.90	1.55		4.50
			1	2.70	1.58		4.25
	Manjunath Nagar, 6th Cross		4	2.60	2.95		30.68
			1	2.50	1.50		3.75
			1	2.20	1.20		2.64
			1	2.10	1.15		2.42
			1	2.30	1.20		2.76
	Manjunatha Nagara 5th Cross 3rd C cross		4	2.90	1.25		14.50
			1	2.10	1.50		3.15
			1	2.15	1.90		4.09
	Manjunatha Nagara 10th Cross		6	2.00	1.90		22.80
			1	2.45	2.25		5.51
			1	2.80	2.10		5.88
			1	2.20	1.60		3.52
			1	1.90	1.65		3.14
	Manjunatha Nagara 4th Cross		3	2.80	1.55		13.02
			1	1.40	1.60		2.24
			1	1.10	1.55		1.71

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike,
Dasarahalli Division, Bengaluru-57

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike,
Dasarahalli Division, Bengaluru-57

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಪೂಜಿನಗರ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.

Scanned by CamScanner

Manjunatha Nagara New extension 3rd Cross		1	1.90	1.60		3.04
		5	2.70	1.70		22.95
Manjunatha Nagara, Coconut Garden						
Manjunatha Nagara new extn 20th cross		1	1.90	2.80		5.32
		1	1.50	2.60		3.90
		1	1.75	2.95		5.16
		1	1.85	2.90		5.37
Manjunatha Nagara new extn 21st cross		2	2.10	2.95		12.39
		1	2.00	1.60		3.20
		1	2.20	1.65		3.63
Manjunatha Nagara new extn 21st A cross		1	2.60	1.60		4.16
		1	2.90	1.55		4.50
		1	2.70	1.58		4.25
Coconut Garden 1st cross		5	2.40	1.62		19.38
		1	2.30	1.70		3.91
Coconut Garden 5th cross		1	1.70	1.75		2.98
Coconut Garden 6th cros		1	1.80	1.65		2.97
		1	1.65	1.70		2.81
Manju natha nagara new ext 1st cross		4	2.00	1.90		15.20
		1	2.45	2.25		5.51
		1	2.80	2.10		5.88
Manju natha nagara new ext 6th cross		6	2.20	1.60		21.12
		1	1.90	1.65		3.14
		1	2.80	1.55		4.34
Manjunath Nagar, 8th Cr		1	1.40	1.60		2.24
		1	1.10	1.55		1.71
		1	1.90	1.60		3.04
Manju natha nagara new ext 2nd cross		7	2.70	1.70		32.13
		1	2.30	1.50		3.45
		1	2.50	1.50		3.75
		1	2.20	1.20		2.64
Muneshwara Nagara						
7th B Crs Muneshwara Nagar		1	2.30	1.20		2.76
		5	2.90	1.25		18.13

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಜ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

6th B Crs Muneshwara Nagara		1	2.10	1.50		3.15
		1	2.15	1.90		4.09
		4	2.00	1.90		15.20
5th B Crs Muneshwara Nagara		1	2.45	2.25		5.51
		2	2.80	2.10		11.76
5th B Crs Muneshwara Nagara		1	2.20	1.60		3.52
		1	1.90	1.65		3.14
		6	2.80	1.55		26.04
3rd B Crs Muneshwara Nagara		1	1.40	1.60		2.24
		1	1.10	1.55		1.71
		1	1.90	1.60		3.04
		2	2.70	1.70		9.18
2nd B Crs Muneshwara Nagara		1	2.10	1.50		3.15
		1	2.15	1.90		4.09
		4	2.00	1.90		15.20
1st Crs Muneshwara Nagara		1	2.45	2.25		5.51
		2	2.80	2.10		11.76
		1	2.20	1.60		3.52
		1	2.30	1.70		3.91
		1	1.70	1.75		2.98
		1	1.80	1.65		2.97
		1	1.65	1.70		2.81
3rd Crs Muneshwara Nagara		4	2.00	1.90		15.20
		1	2.45	2.25		5.51
Defence Colony road						
2nd A Cross Diffence Colony		5	2.55	2.10		26.78
		1	2.85	1.90		5.42
		1	2.15	1.80		3.87
6th croos 1st Amain diffence Colony		3	2.10	2.50		15.75
		1	1.95	2.55		4.97
		1	1.80	2.50		4.50
		1	2.40	2.45		5.88

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ.

Scanned by CamScanner

		1	2.80	1.55		4.34
		1	1.40	1.60		2.24
		1	1.10	1.55		1.71
Siddedahalli						
11th Crs Sidedahalli		1	2.60	2.90		7.54
16th Crs Sidedahalli		3	2.50	1.50		11.25
		1	2.20	1.20		2.64
		1	2.10	1.15		2.42
2nd Crs Sidedahalli		2	2.30	1.20		5.52
Soundarya Layout						
7th Crs Soundarya Layout		1	1.40	1.60		2.24
		1	1.10	1.55		1.71
		1	1.90	1.60		3.04
8th A Crs Soundarya Layout		2	2.70	1.70		9.18
		1	2.10	1.50		3.15
		1	2.15	1.90		4.09
18th A Crs Soundarya Layout		4	2.00	1.90		15.20
		1	2.45	2.25		5.51
17th Crs Soundarya Layout		2	2.80	2.10		11.76
		1	2.20	1.60		3.52
		1	2.30	1.70		3.91
		1	1.70	1.75		2.98
MEI Layout						
4th Crs MEI Layout		1	2.90	2.95		8.56
		1	2.60	2.90		7.54
MEI Layout 7thA Cross		5	2.50	1.50		18.75
		1	2.20	1.20		2.64
		1	2.10	1.15		2.42
		1	2.30	1.20		2.76
5th Crs MEI Layout		5	2.90	1.25		18.13
		1	2.10	1.50		3.15
		1	2.15	1.50		3.23
		1	2.40	1.70		4.08
10th B MEI Layout		3	2.00	1.75		10.50
		1	2.95	1.65		4.87
		1	2.00	2.00		4.00
		1	2.80	2.90		8.12
		1	2.30	2.60		5.98
		1	2.45	2.95		7.23
26th Crs MEI Layout		6	2.85	2.80		47.88
		1	2.60	2.95		7.67

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ.

Scanned by CamScanner

6th Crs MEI Layout		1	2.30	2.60		5.98
		1	2.40	2.65		6.36
		7	2.80	2.60		50.96
		1	2.20	2.55		5.61
		1	1.90	1.65		3.14
		1	2.80	1.55		4.34
		1	1.40	1.60		2.24
MEI Layout 6th B Cros		1	1.10	1.55		1.71
		5	1.90	1.60		3.04
		1	2.70	1.70		22.95
		1	2.30	1.50		3.45
		1	2.50	1.50		3.75
		1	2.20	1.20		2.64
		1	2.35	2.50		5.88
MEI Layout 7th D Cross		1	2.50	2.80		7.00
		3	2.45	2.90		7.11
		1	2.95	2.70		23.90
		1	2.25	2.75		6.19
		1	2.15	2.85		6.13
		1	2.90	2.75		7.98
Siddeshwara Layout						
3 rd cross Siddeshwara Layout		1	2.30	1.20		2.76
		3	2.90	1.25		10.88
		1	2.10	1.50		3.15
		1	2.15	1.50		3.23
		1	2.40	1.70		4.08
2nd Crs Siddeshwara Layout		5	2.00	1.75		17.50
		1	2.95	1.65		4.87
		1	2.00	2.00		4.00
		1	1.75	2.95		5.16
		1	1.85	2.90		5.37
4th Crs Siddeshwara Layout		3	2.10	2.95		18.59
		1	2.00	1.60		3.20
		1	2.20	1.65		3.63
5th cross Siddeshwara layout		2	2.60	1.60		8.32
		1	2.90	1.55		4.50
		1	2.70	1.58		4.25
6th cross Siddeshwara layout		3	2.40	1.62		11.63

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ.

Scanned by CamScanner

7th cross Siddeshwara layout		1	1.90	1.60		3.04
		5	2.70	1.70		22.95
		1	2.10	1.50		3.15
		1	2.15	1.90		4.09
		1	1.95	2.55		4.97
4th Crs Siddeshwara Layout		1	1.80	2.50		4.50
		3	2.40	2.45		5.88
		1	2.75	2.50		20.63
		1	2.35	2.50		5.88
4th cross Rd siddeshwara Layout		1	2.50	2.80		7.00
		2	2.45	2.90		7.11
		1	2.95	2.70		15.93
		1	2.25	2.75		6.19
5th cross Rd siddeshwara Layout		1	2.15	2.85		6.13
		2	2.90	2.75		7.98
Siddeshwara Layout 3rd A main		1	2.30	2.85		13.11
		1	1.85	2.60		4.81
		1	1.90	2.80		5.32
4th A Rd Siddeshwara Layout		1	1.30	2.90		3.77
		1	2.25	2.75		6.19
		1	2.15	2.85		6.13
Ramaiah Layout						
6Th Cross Park road M S Ramaiah Layout		3	2.45	2.75		20.21
		1	1.90	2.80		5.32
		1	1.50	2.60		3.90
		1	1.75	2.95		5.16
		1	1.85	2.90		5.37
2nd Main Rd M S Ramaiah Layout		2	2.10	2.95		12.39
		1	2.60	2.90		7.54
10th E Crs M S Ramaiah Layout		3	2.50	1.50		11.25
		1	2.20	1.20		2.64
		1	2.10	1.15		2.42

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ

Scanned by CamScanner